

Synthetic Industrial Inspection Report

Equipment ID: PUMP-A17

Inspection date: 2026-08-30

Inspector: Test Engineer

Measured vibration: 7.8 mm/s

Measured bearing temperature: 86 C

Observation: Coupling guard is intact.

Findings and Recommendations

Main findings:

1. Bearing temperature exceeded the normal threshold.
2. Vibration trend increased over the last two checks.

Recommendation: Schedule bearing inspection within 7 days.

Recommendation: Re-check shaft alignment during the next shutdown.